A Comparative Study on Precast / Prefabricated Structures and Cast Insitu Structures

Suraj Kumar

M. Tech- Structure, Maharishi University of Information Technology, Lucknow, India

Abstract: My project report is on precast and merits of precast structure where my part is to identify various factors which gives signification importance to precast fabrication with respect to cast in situ. I.e. the importance of precast in today is world in especially with reference to speedy, safes cost effective construction for developing nation like over India.

Keywords: Estimation and costing, excel, auto cad, case study

1. Introduction

There are 5 basic topics covered in this project with each having its own constraints

- 1) Cost comparison b/w conventional and prefab units
- 2) Present housing approach in India and it's extension to prefab housing
- 3) Sustainability of prefab housing units
- 4) Implementation of prefab housing unit in major disaster prone areas
- 5) Futuristic housing

2. Literature Review

Elias IssaSaqan (1995) studied the evaluation of ductile beam-column connections for use in seismic-resistant precast frames. Four types of ductile connections were considered in this study. Four half-scale models of prototype precast beam-column connections subjected to reversed cyclic loads have been constructed and tested. The experimental study demonstrated that it is possible to design and construct precast beam column connections, where beams and columns are joined with ductile connecting elements, to withstand severe inelastic deformations resulting from earthquake forces.

Bindurani, P, A. Meher Prasad, Amlan K. Sengupta (2013) Analysis of Precast Multistoreyed Building - A Case Study, International Journal of Innovative Research in Science, Engineering and Technology (ICEE 2013), 2013: This study presents the modelling of connections in a wall type precast building system. A case study on a 23-storeyed building, made up of precast wall panels and slabs, to study the modelling of vertical joints in terms of shear transfer, is presented in the paper.

R. Vidjeapriya and K.P. Jaya(2011), Behaviour of Precast Beam-Column Mechanical Connections under cyclic loading, ASIAN JOURNAL OF CIVIL ENGINEERING (BUILDING AND HOUSING) VOL. 13, NO. 2 (2012), 2011: Experiments were conducted on 1/3 scale models of two types of precast beam-column connections and a monolithic connection. The precast connections considered are the beam-column a connection in which beam is connected to column with corbel using (i) J-bolt and (ii) cleat angle. The specimens were subjected to reverse cyclic loading. The experimental results of the precast specimens were compared with those of the monolithic connection.

P. K. Aninthaneniand R. P. Dhakal (2014), Conceptual development: low Loss Precast Concrete Frame Building System with Steel Connections, 2014 NZSEE Conference, New Zealand, 2014, Schematic development of a sustainable demountable precast RC frame system, in which the precast members are connected with steel angles/plates, steel tubes/plates and high strength friction grip (HSFG) bolts, is discussed. The concept of this system allows a mechanical pin to be used in the gravity frame connections such that only the seismic frames share the lateral force imposed by earthquakes and the gravity frames do not damage at all in earthquakes. In the proposed precast structural system, damaged structural elements in seismic frames can be easily replaced with new ones; thereby rendering it a definitely repairable and low loss system, despite not being a damage avoidance solution.

3. Methodology

Prefabrication in India

Prefabrication in India began with the emergence of the Hindustan Housing Factory. The company was developed by the first Prime Minister of India, Pandit Jawaharlal Nehru, as a solution to the housing crisis that resulted from the influx of refugees from West Pakistan in the 1950s. The Hindustan Housing Factory pioneered the production of pre-stressed concrete railway sleepers to replace dilapidated wooden sleepers on Indian Railways. The company changed its name shortly thereafter to reflect the diversity of its operations. It is now known as the Hindustan Prefab Limited or HPL. Located in Delhi, today the government run company prefabricates primarily precast concrete for architectural and civil projects throughout greater India.

4. Cost Analysis of Building

For any construction project cost is an important factor. Total cost of a project can be determined by determining the individual cost of materials used in the construction process. Various cost reduction techniques have been employed for developing effective strategies in order to reduce overall cost of the project. This article specifically deals with the cost of the material employed during the construction of a 1400 sq.

10.21275/ART20198290

161

ft. residential apartment, by conventional methods as well as construction through prefabrication.

Prefabrication and precast techniques have been developed to offer speed and economy to the construction process. In civil engineering, time is money and consequently time saving is the key to save as much funds as possible without compromising the market demand

- 1) In prefabricated construction, as the components are readymade, self supporting, shuttering and scaffolding is eliminated with a saving in shuttering cost.
- 2) In traditional construction, the repetitive use of shuttering is limited, as it gets damaged due to frequent cutting, nailing etc. On the other hand, the mould for the precast components can be used for large number of repetitions thereby reducing, the cost of the mould per unit.
- 3) In prefabricated housing system, there is saving of time as the elements can be casted before hand during the course of foundations being laid and even after laying slab, the finishes and services can be done below the slab immediately. While in the conventional in-situ RCC slabs, due to props and shuttering, the work cannot be done, till they are removed. Saving of time means saving of money.

S.No.	TIEM	QUANTITY	RATE	AMOUNT
1.	P.L.Cement concrete 1:5:10 in the foundation & floors including labous& materials.	30.00 m*	3000.00	90,000.00
2	Class-150 brick work in the foundation in 1.6	54.00 m ⁴	4800.00	2,59,200.00
	coment & the rains montar inclusing labours, materials			
3.	Chan-130 brick work in 1.5 comme & fine sand mentar in segmentation including labourde materials.	52.00 m²	5100.00	2,65,200.00
	 C. C. work in the Decen, Windows Linesh, Beams, & Elshwin 1:116.3 including falrowsk materials. 	31.00 #	6500.00	2,10,800.00
- E	Reinforcoment @ 1.25 %	30.50 gl	6500.00	1,98,250.00
d.	2.7 Door fune. Fabricated with Maloysian, 1920 pp, including labour & manufal. Section. Stat. 26/54"	47.00 Bp.	\$25.00	23,625.00
۴.	Painting of doors & Windows frame with black Japan on mar side and wooden primer on the from side including labour and material.	47.00 m	42.00	1,974.00
L	2.7 timber shuttering and acuffelding for exaring of lintels, <u>brapps slipp</u> , brick work & plastering the building	442.00	250.00	1,12,000.00
2	12-13 mm, thick plastering of single conten- fair & rough adds in ords in 1.4 ament.& countrapped memor including hib outh memoria.	335.00 m ²	240.00	1,33,200.00
10	P.7 Of vatoprofilesh down saper design including fixing of hinges servey, latch, handle and labour excluding dow closed and door locks.	15.00 🛩	2400.00	34,000.00
11.	P F (qqipiq tiles flooring over 21 mm, buse of coment memory 1.4 haid and jointed with white coment including labour & material.	1 JO #	900.00	7,650.00
12	2:9 Of 600 mm x 600 mm Vioidial nim feasing ever 23 mm lass of service mentar 1.4 last and passed with vibio conum inducting labour & material	134.00 m/	1200.00	1,41,500.00
12	12 mm the Quebood false colling	206.00 m	900.00	1,85,400.00
14	> F of Door Cleans.	5 Nes.	2100.00	10,500.00
15	2 Fof Dow looks	1 Nes.	2100.00	16,500.00
16.	Internal Wall & Colling paining with base of Birls purey, one cost primes, & two costs of 1° quality plants paint	550.00 m²	195.00	1,07,205.00
47.	Enternal wall painting with base of Sida putty, one coal primer & two coals of 2* quality Ecenter prime.	175.00 m i	180.00	31,500.00
			TOTAL RA.	18,33,104.00
11	Electrical Fixtures			
	lighter	10Nes.	1800.00	19000.00
	Colling fum	2 Nes.	2400.00	4800.00
			TOTAL Rs.	18,60,904.00

COST ESTIMATION FOR IN-SITU STRUCTURES

5. Cost Estimation For Pre-Cast Structure

SC.MI	DULL OF OCANITIES		-	-	
			-	_	-
iem Se	Hen Description	0ķ	Cast	Xalt	Annul
-	Frustanse garian			-	
-	PLC of Brancis, Period State Date 201103		444	· ·	
-	DPL Floor Product American Units DPL Encode e-IP				
-	THE DURING MURE LESS STRATES AND STRATES				I
-	Previding 21mm Blog State on a dir would State as				
-	a renerate data wate	-	-	-	<u> </u>
		-	-	-	-
	Wall Salabase-Likerad Wale-Serie				1000
	An official a grant canal provide a residence to a support	2400	444	1110	BULGOUX.
	MONICE CONCIL AND AVAILABLE AVAILABUE AVAILABUE AVAILABUE AVAILABUE AVAILABUE AVAILABUE AVAILABU				
	concrete core composed				I
-	all partiants comment. Busalt timition all and Amer thesi non				I
	andressens filme 15 14042 0000				I
	are no . she two (1) ar and retere take, raing				I
_	tenger and provides				I
	medules an entroid impailed				I
-	using Ophensed are plot index of them have and set all all				I
	To a 25 mm to a seg and				I
	paurow petre in press a press of a set of and				I
_	respectively including as necessary				I
	Entabling the initial with Jointing				
-	Considered constitution of Expect-Automatic	Sec.	1077-		200 102
-	Wall Canadian with Fisher East of Linner Buch	4100	44.8	30	24000000
		· · ·			
	Strathers Still				
	Patricalize & entries of Stranasi Stell for Calanta, Incade				
_	A DATA AND DATA OF ANY	_	_	-	<u> </u>
	se a complete item		1.12		
-	of york to per the detailed drawing	-	1.1	-	-
-	Ma Callunal - Johns John-		A.U.	-	
-	Kalida - 20mmi 20mm -	-	2.0	-	-
	Kated - Stratu JOhns -		200	_	
	Pials - 200 mms 200 mms and -		10		
_	JENE SOUTHER OOK	1330	*8	82	199/3030
-	TALSE CERTING	_		-	
	Part Crimera			_	
143	Plan Scan less colong by GygsumBoard complete with Patty & Plantic paint	1400	视龙	00	98000.00
- 37		8 2 - 59	- 33		
- 33	Rooting (Lalor Control Gale along) : both sole slope		- 33		
	EK-32/231 Color Costod (Jal) alvere shocking for rooking	1700	19.8	63	110500.00
	application with thickness 0.45 mm TCT. The profile is having	(includi	22015	02352	1010003230
	32 mm depth, 251 mm pitch with two stiffening nos & anti- consillant, faste. The short width is 1000 mm & Counted width of	ng overlag			
	1006 MD4. The busic material in Mich tenaile 530 MPA steel	1			
	with hot dip costing of 55% Al +43.5% Zn alloy having alloy	20			
	mass of 150g an (AZ 150) as per ASTM A 792, with 17-20 u				
	DF1 KMP		-	-	
- 23		1 3	- 33	- 23	
- 19	V costs of Apply consistent participation of the Super-	A300	10.0	1.0	17740010
	of Primer & Putty		495.00		
- 23	Flush Deer & Window	320	12.5	325	104000.00
- 13			福志		0.00
- 11	Floor tile of size 600x600 of hory shade , Skirting & wall tile	2200	現志	30	176000.00
and.	of size 225x225 (up to height of 48)	35000	Sec. in	12 ⁰⁰);	127752000
0	Fiambung work with material	0	969	U	0.00
11	Electrical winning with ISI mark cable , Switch & Socket, All	1400	视荡	30	42000.00
	conter anterior at electrical gadgets (Ministry will charged	23	- 23	2	
7. 23	share as got acres of gronder by cleat	1 - 22	- %	1 2	TANK INCOME
123	Total Complete Ide Wheth				1 1034230.0
100 100 100	Total Complete Jab Wark	5 19	- 74	- 70	
10000	Total Complete Jab Work	3. 12 3			10947.50
12 12 12 12 12 12 12 12 12 12 12 12 12 1	Total Complete Jab Work Local Frong & (j. 1%) Venders Marce (f. 1%)		8		1694230

Objective

Present Housing Approach in India and It's Extension to Prefab Housing

The Indian realty and infrastructure sectors are booming. The demands for these products have risen exponentially within these few years. Yet the construction industry is not able to meet the current demand of infrastructure required, India faces a crucial shortage of houses and current technology is reliable but it takes lots of time and money, so the need of the hour is the construction at a greater speed and lesser cost.

In spite of Best & Sincerest efforts by Government, there still exists a huge gap between the number of houses required and the number of houses still in categories of Economic Weaker Section (EWS), Lower Income Group (LIG) and Lower Middle Income Group, (LMIG). The overall shortage in EWS and LIG housing in India has been estimated at close to 2.65 Crores (26.5 Million) dwelling units as per report published by government and is expected to touch 3.8 Crores (38 Million) by the year 2030. Out of

Volume 8 Issue 6, June 2019

<u>www.ijsr.net</u>

Licensed Under Creative Commons Attribution CC BY

10.21275/ART20198290

current shortage of 2.65 Crores (26.5 Million) Units EWS alone has a requirement of 2.3 Crores (23 Million) Units.

6. Conclusions

In this project an extensive study is to be done on the precast structures in India. The concept of prefabrication/ partial prefabrication which are adopted for speedy construction, better quality components and saving in material quantities and costs are to be studied. The major emphasis is to be given on the cost comparison between precast/ prefabricated structures and cast in-situ structures. Thereafter, it will represent the present housing approach in India and its extension to prefabricated housing. This project will also highlight the sustainability of prefabricated housing units and the implementation of prefabricated housing units in major disaster prone areas. Futuristic housing techniques using precast units and their advantages related to time and economy will also be discussed using certain case studies of major precast structures. The reduction of waste due to use of precast structural units and utilisation of energy using prefab structures will be studied and represented

References

- N. Dineshkumar, P. Kathirvel, India, "Comparative study on Prefabrication Construction with Cast In-situ Construction of Residential Buildings", International Journal of Innovative Science, Engineering &Technology, Vol. 2 Issue 4, April 2015.
- [2] Bhavani Balakrishna, "The Indian Precast Industry-Gaining Prominence", The Masterbuilder, Page 94 – June 2014
- [3] ACI 318:08 2008. Building Code Requirements for Structural Concrete and Commentary, American Concrete Institute, USA.
- [4] BS 8110-2:1985. British Standard: Structural use of Concrete-Part 2: Code of Practice for special circumstances, British Standard Institution.
- [5] IS 11447 1985 (Reaffirmed 2003), Indian Standard Code of Practice for Construction with Large Panel Prefabricates, Bureau of Indian Standards, New Delhi.
- [6] IS 15916:2010, Indian Standard: Building Design and Erection using Prefabricated Concrete-Code of Practice, Bureau of Indian Standards New Delhi.
- [7] FIB Bulletin-27, 2003. Seismic design of precast concrete building structures, International Federation for Structural Concrete.

Volume 8 Issue 6, June 2019 <u>www.ijsr.net</u> Licensed Under Creative Commons Attribution CC BY